

PROGRESS SCHEDULE - CONTRACT 03

Commencement date : 10 February 2005	Ext. Time for completion : 54 months	Scheduled total progress(Rev.) : 99.9%
Contract completion date : 09 February 2008	Time elapsed : 53 months	Actual total progress : 97.9%
Extended date of completion: 31 July 2009	% Time elapsed : 98%	Ahead (+) / Behind (-) : -2.0%

