



# **TAMIL NADU ROAD SECTOR PROJECT**

## **STATUS REPORT**

**As on 31.05.2011.**

## INDEX

Sl.No	Particulars	Page. No.
1	General Abstract	1
2	Allotment and Expenditure Details	2
3	Physical Progress (Upgradation and Maintenance Works ) -Abstract	3
4	Total Plan Expenditure for 2011-12	4
5	TNRSP 01 - Details of completed work	5
6	TNRSP 01 - Physical Progress	6
7	TNRSP 02 - Physical Progress	7
8	TNRSP 02 - Programme for Balance Work	8
9	TNRSP 03 - Physical Progress	9
10	TNRSP 03 – Details of completed work	10
11	TNRSP 04 - Physical Progress	11
12	TNRSP 04 - Details of completed work	12
13	TNRSP 05 –CD works – Ramanad bypass Physical progress	13
14	TNRSP 05A - Kumbakonam bypass extension – Physical progress	14
15	TNRSP 06 - Programme for Balance Work	15
16	Bypasses	16
17	ROBs	17
18	Major Bridges	18-19
19	Third and Fourth Year Maintenance	20-22
20	Performance Based Maintenance Contract	23
21	Other Consultancy Services	24-25
22	List of Roads Prioritised for SOS II	26-28
22	Plantation	29



**Tamil Nadu Road Sector Project**  
**Expenditure incurred from inception**  
**"5054-80 General-800-DE-PB-TNRSP-1604 Major Works & 6403 Lands"**  
( ₹ in Crores)

Year	Allotment			Expenditure					Establishment Expenditure			
	1604 Major works	6403 Lands	Sub Total	1604 Major works	6403 Lands	Sub Total	Maintenance	Total	PMG	Revenue / Forest	Total	Gross/ Cumulative Expenditure
2003-04	96.340	3.660	100.000	17.313	0.000	17.313	0.000	17.313	1.010	0.231	1.241	18.554
2004-05	149.131	10.500	159.631	94.587	9.278	103.865	46.876	150.741	1.520	1.010	2.530	153.271
2005-06	220.226	7.713	227.939	122.400	8.189	130.589	96.058	226.647	2.231	1.181	3.412	230.059
<b>Sub total I</b>	<b>465.697</b>	<b>21.873</b>	<b>487.570</b>	<b>234.300</b>	<b>17.467</b>	<b>251.767</b>	<b>142.934</b>	<b>394.701</b>	<b>4.761</b>	<b>2.422</b>	<b>7.183</b>	<b>401.884</b>
2006-07	255.000	10.000	265.000	218.636	9.904	228.540	35.742	264.282	3.041	1.280	4.321	268.603
2007-08	435.196	4.804	440.000	335.480	3.696	339.176	86.114	425.290	3.268	2.226	5.494	430.784
2008-09	487.585	12.568	500.153	426.974	12.532	439.506	55.297	494.803	4.694	1.527	6.221	501.024
2009-10	371.911	4.711	376.622	304.447	5.260	309.707	62.836	372.543	5.266	1.135	6.401	378.944
2010-11	400.000	0.290	400.290	123.656	0.958	124.614	35.028	159.642	5.049	0.718	5.767	165.409
2011-12 end of 31.05.2011	275.000	0.030	275.030	7.106	0.000	7.106	6.386	13.492	1.299	0.094	1.393	14.885
<b>Sub total II</b>	<b>2224.692</b>	<b>32.403</b>	<b>2257.095</b>	<b>1416.299</b>	<b>32.350</b>	<b>1448.649</b>	<b>281.403</b>	<b>1730.052</b>	<b>22.617</b>	<b>6.980</b>	<b>29.597</b>	<b>1759.649</b>
<b>Grand Total (I+II)</b>	<b>2690.389</b>	<b>54.276</b>	<b>2744.665</b>	<b>1650.599</b>	<b>49.817</b>	<b>1700.416</b>	<b>424.337</b>	<b>2124.752</b>	<b>27.378</b>	<b>9.402</b>	<b>36.780</b>	<b>2161.532</b>
* The revised project cost is only Rs.2442.03 Crores. But the cumulative allotment differs, since the allotment is not fully utilized during each year.												

## Tamil Nadu Road Sector Project Status of Upgradation & Maintenance Works

### PHYSICAL PROGRESS - ABSTRACT

Sl. No.	Description of Work	Estimated Cost in Crores	Value of Contract in Crores	Tentative final value including escalation (in crores)	Total length km	Completed as on 31.03.2010 km	2010-11		Completed upto 31.05.2011 km	Balance Length km
							Target km	Achievement km		
<b>Upgradation</b>										
1	Package 01	768.50	520.70	655.00	377.363	370.148	7.215	6.555	377.363	0.000
2	Package 02	236.90	224.00	339.90	117.400	114.850	2.550	2.050	116.900	0.500
3	Package 03	143.30	207.00	253.00	99.900	99.900	0.000	0.000	99.900	0.000
4	Package 04	132.90	152.00	225.31	114.670	114.670	0.000	0.000	114.670	0.000
5	Package 05 Ramanathapuram bypass	32.99	37.03	42.00	10.400	3.630	6.770	6.770	10.400	0.000
6	Package 05A Kumbakonam bypass	24.56	20.79	24.56	4.100	-	4.100	-	-	4.100
<b>Total Upgradation</b>		<b>1339.15</b>	<b>1161.52</b>	<b>1539.77</b>	<b>723.833</b>	<b>703.198</b>	<b>20.635</b>	<b>15.375</b>	<b>719.233</b>	<b>4.600</b>
<b>TNRSP 06</b>										
1	Reconstruction of Tsunami affected bridge	20.81	21.29	-	-	-	-	-	-	-
<b>Maintenance Works</b>										
1	I Year Maintenance	242.540	164.510	164.510	597.000	597.000	-	-	597.000	0.000
2	II Year Maintenance	98.210	144.630	144.630	251.780	251.780	-	-	251.780	0.000
3	III & IV Year Maintenance	121.340	115.430	115.430	183.890	104.090	79.800	37.950	142.035	41.855
<b>Total Maintenance</b>		<b>462.090</b>	<b>424.570</b>	<b>424.570</b>	<b>1032.670</b>	<b>952.870</b>	<b>79.800</b>	<b>37.950</b>	<b>990.815</b>	<b>41.855</b>

**Tamil Nadu Road Sector Project**  
**Total Plan Expenditure for 2011 -12 upto 31.05.2011**

₹ in Crores

Sl. No	Description of work	FMA 2010-11	Expr. during 2010-11	Cumulative upto 2010-11	B. E. 2011-12	Expr. Upto previous month upto 04/11	Target for 05/11	Expr. For 05/11	Total Expr. Upto 31.05.11	Cumulative expr. Upto 31.05.11
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)
<b>A. CAPITAL EXPENDITURE</b>										
	Tamil Nadu Road Sector Project	182.958	159.642	2111.260	275.030	2.172	7.000	11.320	13.492	2124.752
<b>B ESTABLISHMENT EXPENDITURE</b>										
1	Est.Charges of Special Revenue/Forest staff of PMG for implementation of TNRSP	0.867	0.718	9.308	0.315	0.068	0.026	0.026	0.094	9.402
2	Est.Charges of PMG for implementation of TNRSP	5.259	5.049	26.079	7.016	0.714	0.585	0.585	1.299	27.378
	<b>Sub Total for Est. charges</b>	<b>6.126</b>	<b>5.767</b>	<b>35.387</b>	<b>7.331</b>	<b>0.782</b>	<b>0.611</b>	<b>0.611</b>	<b>1.393</b>	<b>36.780</b>
	<b>Grand Total</b>	<b>189.084</b>	<b>165.409</b>	<b>2146.647</b>	<b>282.361</b>	<b>2.954</b>	<b>7.611</b>	<b>11.931</b>	<b>14.885</b>	<b>2161.532</b>
<b>Proportionate in the previous year</b>										
1	Capital Expenditure	376.623	372.542	1951.618	400.290	1.149		16.604	17.753	1969.371
	<b>Establishment</b>									
1	Spl. Revenue & Forest staff	1.151	1.135	8.590	1.502	0.115		0.067	0.182	8.772
2	PMG for implementation of TNRSP	5.242	5.266	21.030	6.367	0.876		0.425	1.301	22.331

**Contract TNRSP 01**  
**Physical progress**

Date of Agreement : 08.10.2004 Date of Completion as per Agreement : 30.05.2008

S. No.	Road Name	Length in Km	
		Taken up	Completed
1	Arcot - Arni	24.620	24.620
2	Arni bypass	5.315	5.315
3	Arni - Polur	20.580	20.580
4	Polur - Tiruvannamalai	24.730	24.730
5	Polur Bypass	4.900	4.900
6	Polur - Chengam	45.192	45.192
7	Tiruvannamalai - Thirukkivilur	27.893	27.893
8	Thirukkivilur bypass	4.391	4.391
9	Thirukkivilur - Ulundurpet	27.050	27.050
10	Jayankondam - Kumbakonam	37.688	37.688
11	Vridhachalam - Jayankondam	33.650	33.650
12	Vridhachalam Bypass	9.153	9.153
13	Tiruvannamalai Bypass	10.900	10.900
14	Sirkazhi Bypass	8.760	8.760
15	Chidambaram bypass	16.226	16.226
16	Ariyalur bypass	7.552	7.552
17	Jayankondam - Ariyalur	35.819	35.819
18	Kumbakonam - Tiruvarur	32.944	32.944
	<b>Total</b>	<b>377.363</b>	<b>377.363 *</b>

\* ROB at Vridhachalam Bypass to be completed.

**Contract TNRSP 01 - ABSTRACT**

<b>S. No.</b>	<b>Description of work</b>	<b>Total Takenup</b>	<b>Completed</b>	<b>Balance</b>
1	Length of road in Km	377.363	377.363	0.000
2	<b>Details of Culvert</b>			
a	Pipe Culverts	422	422	0
b	Slab Culverts	237	237	0
c	Box Culverts	194	194	0
	<b>Total</b>	<b>853</b>	<b>853</b>	0
3	Minor Bridges	37	37	0
4	Major Bridges	8	8	0

**Contract TNRSP 02 : Nagapattinam - Kattumavadi  
Physical progress**

Date of Agreement : 04.02.2005 Date of Completion as per Agreement : 09.02.2008

<b>Sl. No.</b>	<b>Road Name</b>	<b>Length in Km</b>	<b>Completed length in km</b>	<b>Balance</b>	<b>Stage of balance work</b>
1	Manora to Kattumavadi	17.600	17.600	0.000	-
2	Muthupet to Manora and Muthupet Bypass	30.400	30.400	0.000	-
3	Tiruthuraipundi to Muthupet and Tiruthuraipundi Bypass	22.700	22.700	0.000	-
4	Nagapattinam to Tiruthuraipundi and Nagapattinam Bypass	46.700	46.200	0.500	Bridge across vettar is in progress
<b>Total</b>		<b>117.400</b>	<b>116.900</b>	<b>0.500</b>	

**TNRSP 02 - Programme for balance of works**

<b>Sl. No.</b>	<b>Description of Work</b>	<b>Total takenup</b>	<b>Completed upto 31.05.2011</b>	<b>Balance</b>	<b>Remarks</b>
1	Length of road, km	117.400	116.900	0.500	Approach for Bridge work
2	Major bridges	3	2	1	<b>Bridge across Vettar:</b> Out of 15 Deck slab, 12 Deck slab completed. Completion by July 2011.
3	Minor bridges	16	16	0	-
4	<b>Details of Culverts</b>				
a	Pipe	228	228	0	-
b	Slab	108	108	0	-
c	Box	29	29	0	-
	<b>Total</b>	<b>365</b>	<b>365</b>	<b>0</b>	-

### Contract TNRSP 03 : Kattumavadi - Ramanathapuram

Date of Agreement : 04.02.2005 Date of Completion as per Agreement : 09.02.2008

Sl. No.	Road Name	Takenup Length in Km	Completed length in km
1	Tirupalakudi - Ramanathapuram	19.000	19.000
2	Tondi - Tirupalakudi	25.900	25.900
3	Mimisal - Tondi	23.500	23.500
4	Kattumavadi - Mimisal	31.500	31.500
<b>Total</b>		<b>99.900</b>	<b>99.900</b>

### TNRSP 03 - Major, Minor Bridges and Culverts

<b>Sl. No.</b>	<b>Description of Work</b>	<b>Total</b>	<b>Completed</b>	<b>Balance</b>
1	Length of road in Km	99.90	99.90	0.00
2	Major bridges	1	1	0
3	Minor bridges	6	6	0
4	<b>Details of Culverts</b>			
a	Pipe	115	115	0
b	Slab	75	75	0
c	Box	1	1	0
	<b>Total</b>	<b>191</b>	<b>191</b>	<b>0</b>

### Contract TNRSP 04 : Ramnad - Tuticorin

Date of Agreement : 13.11.2005 Date of Completion as per Agreement : 15.12.2008

Sl. No.	Road Name	Takenup Length in Km	Completed length in km
1	Ramanathapuram to Edampadal	25.490	25.490
2	Sayalkudi to Kulathur	38.540	38.540
3	Kulathur to Tuticorin	21.450	21.450
4	Edampadal to Sayalkudi	29.190	29.190
<b>Total</b>		<b>114.670</b>	<b>114.670</b>

### TNRSP 04 - Major, Minor Bridges and Culverts

Sl. No.	Description of Work	Total Takenup	Completed	Balance
1	Length of road in Km	114.670	114.670	0.000
2	Major bridges	3	3	0
3	Minor bridges	4	4	0
4	<b>Details of Culverts</b>			
a	Pipe	120	120	0
b	Slab	33	33	0
c	Box	11	11	0
	<b>Total</b>	<b>164</b>	<b>164</b>	<b>0</b>

**Contract TNRSP 05**  
**Construction of Ramanathapuram bypass**

Date of Agreement : 23.06.20008

Date of Completion as per Agreement : 20.01.2010

<b>Sl.No.</b>	<b>Road name</b>	<b>Taken up</b>	<b>Completed</b>	<b>Balance</b>
1	Ramanathapuram bypass* *The ROB being executed by Railways	10.400	10.400	0.000
2	Minor Bridges	1	1	0
3	<b>Details of culverts</b>			
a	Pipe	11	11	0
b	Slab	6	6	0
c	Box	1	1	0
	<b>Total</b>	<b>18</b>	<b>18</b>	<b>0</b>

**Contract TNRSP 05A**  
**Kumbakonam bypass extension**

Date of Agreement : 27.9.2010 Date of Completion as per Agreement : 28.9.2011

Sl.No.	Road name	Taken up	Completed	Stage of Work
1	Kumbakonam bypass extension* *The ROB being executed by Railways	4.100		Embankment formation is in progress.GSB completed in 0.70 Km.
2	Minor Bridges	3		Foundation work is in Progress.
3	<b>Details of culverts</b>			
a	Slab	7		2-Bed block completed. 3-Abutment concrete in progress. 2-Foundation concrete in progress.
b	Box	2		Earth work in progress.
	<b>Total</b>	<b>9</b>		

**Package No. TNRSP - 06**

Date of Agreement : 03.03.2010. Date of completion as per Agreement : 02.09.2011.

<b>Sl.No.</b>	<b>Description</b>	<b>Present Status</b>
1	<b>Bridge works :</b> Reconstruction of Tsunami affected Bridge connecting Keezhamanakudi – Melamanakudi Villages. Contract Value Rs. 21.29 crores	All substructure Completed.5 Decks laid out of 13 Spans.Approach formation in progress.

## BYPASSES

Sl. No.	Name of the road	Constituency / District	Estimated Cost Rs. In Crores	Total length in km	Completed length in km	Balance length in km
1	Arni bypass	Arni / Tiruvannamalai	11.61	5.315	5.315	
2	Polur Bypass	Polur / Tiruvannamalai	10.72	4.900	4.900	
3	Tiruvannamalai Bypass	Tiruvannamalai / Tiruvannamalai	23.86	10.900	10.900	
4	Tirukkovilur bypass	Rishivandkiyam / Villupuram	9.63	4.391	4.391	
5	Vridhachalam Bypass (**)	Vridhachalam / Cuddalore	19.92	9.153	9.153	
6	Chidambaram bypass	Chidambaram / Cuddalore	37.00	16.226	16.226	
7	Ariyalur bypass	Ariyalur / Ariyalur	16.63	7.552	7.552	
8	Sirkazhi Bypass	Sirkazhi / Nagapattinam	19.18	8.760	8.760	
9	Nagapattinam bypass	Nagapattinam / Nagapattinam	19.49	9.000	8.500	0.500
10	Muthupet bypass	Thiruthuraiipoondi / Tiruvarur	10.51	4.900	4.900	
11	Thiruthuraiipoondi bypass	Thiruthuraiipoondi / Tiruvarur	6.80	3.700	3.700	
12	Ramanathapuram bypass (*),(**)	Ramanathapuram / Ramanathapuram	37.03	10.400	10.400	
13	Kumbakonam bypass Extension (*)	Kumbakonam / Thanjavur	20.79	4.100		4.100
<b>Total</b>			<b>243.17</b>	<b>99.297</b>	<b>94.697</b>	<b>4.600</b>

(\*) ROB under execution by Railways

(\*\*) Except ROB all works completed

### Status of ROBs

S. No.	Location	Cost (Rs. in crores)	Span (in m)	Date of Agreement	Expected date of completion	Present Status
1	Polur Bypass	4.456	2x34.5 3x17 Total 120	14.07.2008		Completed
2	Tiruvannamalai Bypass 1 (Tiruvannamalai - Turinjapuram)	3.187	1x34.5 2x17 Total 68.5	14.07.2008		Completed
3	Tiruvannamalai Bypass 2 (Tiruvannamalai - Thandarai)	3.187	1x34.5 2x17 Total 68.5	14.07.2008		Completed
4	Vridhachalam Bypass	4.381	3x30 Total 90	14.07.2008	30.06.2011	All Deck Slab Completed.Wearing coat is in progress.
5	Sirkazhi Bypass	3.583	1x30 2x17 Total 64	14.07.2008		Completed
6	Ariyalur Bypass	4.313	3x30 Total 90	14.07.2008		Completed
7	Nagapattinam bypass (393)	2.48	1x34.5 2x17 Total 68.5	04.02.2005	Completed	Completed
8	Muthupet bypass (411)	1.84	1x30 2x17 Total 64	04.02.2005		Completed
9	Tiruthuraiipoondi bypass (401)	2.25	1x23 2x30 Total 83	04.02.2005		Completed
10	Ramanathapuram bypass	8.79	3x15	Being executed by Railways as deposit work and in progress.		
11	Kumbakonam Bypass	5.95	1x21	Being executed by Railways as deposit work and in progress.		

**Status of Major Bridges**

S. No.	Name of Road	Bridge No.	Location	District	Constituency	Name of the Village	Name of River	Span Arrangement	Length of Bridge (m)	Cost (Rs. in lakhs)	Remarks
<b>Contract TNRSP 01</b>											
1	Jayankondam-Kumbakonam	247	11860.000	Ariyalur	Jayankondam	Thazhuthalaimedu	Karuvattu Oodai of Veeranam Tank	3 x 25	75.00	139.00	Completed.
2	Thirukkivilur Bypass	360	337.250	Villupuram	Rishivandhiyam	Thirukoilur	Pennair	2 x 30.425 14 x 30.85	492.75	718.60	Completed.
3	Sirkazhi Bypass	313	5836.000	Nagapattinam	Sirkazhi	Sattanathapuram	Uppanar	3 x 15.35 2 x 15.175	76.40	184.61	Completed.
4	Vriddhachalam Bypass	320	3470.000	Cuddalore	Vriddhachalam	Enathimedu Poonthotam	Manimuthar	2 x 30.425 5 x 30.85	215.10	321.70	Completed.
5	Vriddhachalam - Jayankondam	238	7740.000	Cuddalore	Vriddhachalam	Karuvepillankurichi	Vellar	14 x 31.5	441.00	1481.77	Completed.
6	Kumbakonam - Thiurvarur	265	9173.600	Thanjavur	Thiruvaidaimaruthur	Mathur	Thirumala rajan Odai	2 x 15.175 3 x 15.35	76.40	120.00	Completed.
7	Chidambaram Bypass	301	1225.000	Cuddalore	Bhuvanagiri	C.Mutlur	Vellar	2 x 30.425 8 x 30.85	307.65	660.11	Completed.
8	Arani Bypass	330	3570.000	Tiruvannamalai	Arani	Arani	Kamandalanadha Nadhi	5 x 30.68	153.40	270.00	Completed.
<b>Contract TNRSP 02</b>											
9	Nagapattinam - Tiruthuraiipoondi	31	309+419	Nagapattinam	Nagapattinam	Serethur	Vellairaru	6x15	91.75	208.00+ Estimated price escalation 104 lakhs	Completed.
10	Tiruthuraiipoondi - Muthupet	46	358.040	Tiruvarur	Tiruthuraiipoondi	Gopalamudram	Koraiyar	5 x 13	65.00	116.20	Completed.
11	Nagapattinam - Tiruthuraiipoondi	390	540.000	Nagapattinam	Nagapattinam	Panangudi (Nagore)	Vettar	15 x 30.80	462.00	783.25	Out of 15 Deck slab, 12 Deck slab completed. Completion by July 2011.

S. No.	Name of Road	Bridge No.	Location	District	Constituency	Name of the Village	Name of River	Span Arrangement	Length of Bridge (m)	Cost (Rs. in lakhs)	Remarks
<b>Contract TNRSP 03</b>											
12	Thirupalakudi to Ramanathapuram	102	490.060	Ramanathapuram	Ramanathapuram, Thiruvadana	Thirupalakudi	Nayodai	9 x 15	135.00	256.90	Completed.
<b>Contract TNRSP 04</b>											
13	Sayalkudi to Kulathur	122	586.416	Tuticorin	Vilathikulam	Vembar	Backwater	4 x 28.65	114.60	200.55	Completed.
14	Sayalkudi to Kulathur	123	588.961			Vembar	Vembar	4 x 16.2	64.70	113.22	Completed.
15	Kulathur to Tuticorin	129	621.705			Sivaperunkundram	Sivaperunkundram Kattodai (Vallar)	5 x 15.28	76.40	133.70	Completed.
<b>Contract TNRSP 06</b>											
16	Reconstruction of Tsunami affected Bridge connecting Keezhamanakudi – Melamanakudi Villages			Kanyakumari	Kanyakumari	Keezhamanakudi-Melamanakudi	Pazheyar	3 x 50 M 10x22 M	370 M	2129.00	Sub structure work completed. Out of 13 deck slab 5 completed. Approach formation in progress.

### ENHANCED PERIODICAL MAINTENANCE WORKS

Sl.NO	Details	Works takenup			Works Completed			Balance		
		Nos	Length in Km	Cost Rs.in Crores	Nos	Length in Km	Cost Rs.in Crores	Nos	Length in Km	Cost Rs.in Crores
1	First year Maintenance	14	597.00	164.51	14	597.00	167.27	0	0	
2	Second year Maintenance	12	251.78	144.63	12	251.78	144.63	0	0	
3	Third and Fourth year Maintenance	13	183.89	115.43	9	142.035	88.31	4	41.855	27.12
	<b>TOTAL</b>	<b>39</b>	<b>1032.67</b>	<b>424.57</b>	<b>35</b>	<b>990.815</b>	<b>400.21</b>	<b>4</b>	<b>41.855</b>	<b>27.12</b>

**THIRD & FOURTH YEAR MAINTENANCE WORKS**

Sl. No.	Contract No.	Circle	Division	Name of Contractor Date of Agreement	Mile stone	Name of Road	Total Length (Km)	Completed Length (km)	Contract (Revised) Value Rs. in crores.	Expenditure in Crores as on	Value of work done in Rs. In crores.	Physical Progress		Financial Progress		Project Progress / Stage of work
												Planned in %	Achieved in %	Planned in %	Achieved in %	
1	MC 33	Salem	Salem	P. Paramasivam, Salem.	I	Thoppur - Mettur - Bhavani road km 40/4 - 45/0.	9.40	9.40	6.552 (6.673)	5.98	6.37	100%	100%	100%	100%	Work completed.
					II	km 45/0 - 49/8.										
2	MC 34	Coimbatore	Gobi	R.P.P. Constructions, Erode.	I	Sathi - Athani - Bhavani road km 40/0 - 46/0.	12.80	12.80	8.621	8.3	8.6	100%	100%	100%	100%	Work completed.
					II	km 46/0 - 52/8.										
3	MC 35	Chennai	Vellore	Boss Infrastructures Pvt. Ltd., Chennai.	I	Wallajah - Sholingur - Arakonam Road 0/0 - 10/0.	22.40	22.40	11.471	10.36	10.49	100%	100%	100%	98%	Work completed.
					II	10/0 - 22/4.										
4	MC 36	Coimbatore	Erode	M/s. Sibbiah & Co., Madurai.	I	Pollachi - Dharapuram - Karur road km km 45/8 - 48/3.	8.90	8.90	7.310	6.88	6.88	100%	100%	100%	100%	Work completed.
			Pollachi		II	km 18/0 - 21/4 & 22/0 - 25/0.										
5	MC 37	Coimbatore	Erode	R.P.P. Constructions, Erode.	I	Mettur - Pallakkanuthu - Oddanchathram - Dharapuram - Kangeyam - Erode road 118/0 - 123/0.	10.00	10.00	4.568	4.08	4.47	100%	100%	100%	100%	Work completed.
					II	km 123/0 - 128/0.										
6	MC 39	Villupuram	Villupuram	V. Kannan, Thollamur.	I	Mailam - Pondy road km 0/0 4/0.	8.59	8.59	5.777	5.48	5.2	100%	100%	100%	90%	Work completed.
					II	km 4/0 - 11/0.										
7	MC 41	Chennai	Thiruvannamalai	C.N. Annadurai, Thiruvannamalai.	I	Villupuram - Thiruvannamalai road km 28/6 - 34/0.	11.40	11.40	7.343	6.86	7.3	100%	100%	100%	93%	Work completed.
					II	km 34/0 - 40/0.										
8	MC 42	Trichy	Thanjavur	URC Constructions, Erode.	I	Thanjavur - Pattukottai - Aranthangi - Karaikudi - Kallal - Kalayarkoill - Maravamangalam - Ilayankudi - Paramakudi - Mudukulathur - Sayalkudi road km 7/0 - 18/0.	20.60	20.60	10.551	10.98	9.61	100%	100%	100%	91%	Work completed.
					II	km 18/0 - 30/6.										

Sl. No.	Contract No.	Circle	Division	Name of Contractor Date of Agreement	Mile stone	Name of Road	Total Length (Km)	Completed Length (km)	Contract (Revised) Value Rs. in crores.	Expenditure in Crores as on	Value of work done in Rs. In crores.	Physical Progress		Financial Progress		Project Progress / Stage of work
												Planned in %	Achieved in %	Planned in %	Achieved in %	
9	MC 38	Coimbatore	Gobi	C.K. Rajan, Trichy	I	Gobi - Savandapur road 0/0 - 6/0.	12.60	12.60	7.41 (8.29)	9.06	7.80	100%	100%	100%	100%	Work completed.
					II	km 6/0 - 12/6.										
10	MC 44	Villupuram	Cuddalore	M/s. S.R. & Co. Aruppukottai 15.07.2010		Vridhachalam - Ulundurpet - Vilupuram road Km 0/0 - 21/4	21.40	10.00	10.38	4.70		All works in Milestone I completed. Widening of road with PCC 1:3:6 completed DBM work in progress. Out of 11 culvert 6 completed and 5 culverts are in progress				
11	MC 45	Villupuram	Cuddalore	Mr. S. Devendran Trichy. 16.07.2010		Vridhachalam - Tholudur road Km 0/0 - 2/6 & 6/2 - 10.0	6.40	-	4.03	2.20		Standardising the carriageway width completed. PCC completed for 5.6 km. DBM completed for a length of 4 km. Slab Culvert at Km 0/6 Deck slab work is in progress.				
12	MC 46	Villupuram	Cuddalore	M/s. Sree Venkateswara Road Constructions Pvt. Ltd., Chengalpattu 14.07.2010		Vridhachalam - Tholudur road Km 18/2 - 44/4	26.20	10.35	15.34	8.16		All works in Milestone I completed. In milestone II. PCC completed for 9 km and DBM completed for 1 km. DBM overlay in progress @ km 35/0 - 41/0.				
13	MC 47	Salem	Dharmapuri	M/s. P & C Construction Pvt. Ltd. Erode. 15.07.2010		Hogenakkal - Pennagaram - Dharmapuri - Thirupathur road Km 40/6 - 48/8 & 50/0 - 55/0.	13.20	5.00	15.08	5.27		All works in Milestone I 50/0 - 55/0 completed. Km 48/0-48/8 DBM completed. Km 44/0-45/0 Subgrade work is in progress. Km 40/6-44/0, 45/0 - 48/0 work to be started. Out of 13 CD work 6 works completed. 3 is in progress. 4 to be started.				
<b>Total</b>							<b>183.89</b>	<b>142.04</b>	<b>115.43</b>	<b>88.31</b>						

## PERFORMANCE BASED MAINTENANCE CONTRACT

Sl. No.	Name of Work	Contract Value	Date of Agreement	Period of Agreement Date of Completion	Present stage of work	Remarks
1	a . Thoppur – Mettur – Bhavani – Erode Road km 0/0 – 94/0. (SH 20)	94.0 km	<b>Rs. 48.03 crores Expenditure incurred is Rs.11.481 crores</b>	<b>03.09.2010</b>	5 years from date of Agreement.	Work in progress
	b . Omalur – Mechery Road km 0/0 – 14/6. (MDR)	14.6 km				
	c . Omalur – Sankari – Tiruchengode – Paramathi Road km 0/0 – 81/0. (SH 86)	81.0 km				
	d . Salem – Thirupattur – Vaniyambadi Road km 0/0 – 106/4. (SH 18)	106.4 km				
	<b>TOTAL</b>	<b>296.0 km</b>				
2	Supervision Consultancy Services for PBMC	<b>Rs.5.21 Crores</b>	<b>24.01.2011</b>	5 years from date of Agreement		

**OTHER CONSULTANCY SERVICES**

<b>Sl.No</b>	<b>Name of Work</b>	<b>Contract Value Rs. In crores</b>	<b>Date of Agreement</b>	<b>Period of Agreement. Date of Completion</b>	<b>Present stage of work</b>	<b>Remarks</b>	
1	Transaction Advisory Consultancy Services for Feasibility study and possible Public Private Partnership (PPP) option of State Roads,	<b>3.04</b>	<b>07.07.2010</b>	<b>6 months 06.01.2011 NOC of the WB for EOT upto 30.06.2010</b>	Revised Draft Feasibility Report submitted by the consultant on 23.05.2011	The Revised Draft Techno Economic Feasibility Reports submitted by the consultant is under scrutiny.	
	a. Mettur – Pallakkanuthu – Oddanchatriram – Dharapuram – Kangeyam-Tirupur Road– (SH 37)						126.0 km.
	b. Erode – Dharapuram Road–(SH 83A)						78.0 km
	c. Arcot bypass road						3.6 km.
	d. Erode Outer Ring Road Phase II						9.6 km.
	e. Chennai Outer Ring Road Phase II						32.3 km.
	<b>Total</b>						<b>249.5 km</b>
2	Procurement of Consultancy Services to integrate and implement Geographic Information System (GIS) software.	<b>1.79</b>	<b>29.12.2010</b>	<b>57 months 28.09.2015</b>	Inception report approved. Interfacing RMS Data with S.O.I map in progress.	-	
	Procurement of advance data collection equipment.	<b>5.83</b>	<b>24.05.2011</b>	<b>53 months 28.09.2015</b>	Agreement executed.		
3	Procurement of Consultancy Services to Develop /Procure and Implement Integrated Project, Human Resource and Finance Management System (P&FMS) M/s. CMC Ltd., Chennai.	<b>2.96</b>	<b>12.07.2010</b>	<b>10 Months</b>	Mapping document submitted by the consultant. Being reviewed by the review committee.	-	

<b>Sl.No</b>	<b>Name of Work</b>	<b>Contract Value Rs. In crores</b>	<b>Date of Agreement</b>	<b>Period of Agreement. Date of Completion</b>	<b>Present stage of work</b>	<b>Remarks</b>
4	Consultancy Services to carryout Road Safety Assessment of the upgraded roads under Contract TNRSP 01 Counter measures for implementation.  M/s. IIT Madras, Chennai	<b>0.0855</b>	<b>25.02.2011</b>	<b>2 Months 03.05.2011</b>	Final Report has to be given by the Consultant.	-
5	Strategic Option Study - II	<b>0.45</b>	<b>01.03.2011</b>	<b>3 Months</b>	Inception Report approved.Draft Final Report under preparation by the consultant.	-

### LIST OF ROADS PRIOROTISED FOR SOS II

Sl. No.	SH No.	Name of Road	Name of Circle	Name of Division	Starting KM	Ending KM	Total KM
1	MDR	Tiruvallur – Arakkonam Road	Chennai	Tiruvallur	0.00	16.20	20.80
				Vellore	16.20	20.80	
2	143	Mathur-Thittakudi Road	Villupuram	Ariyalur	0.00	26.00	26.00
3	70	Vridhachalam-Parangipettai Road	Villupuram	Cuddalore	0.00	36.80	42.60
				Cuddalore	45.00	50.80	
4	25	Trichy-Namakkal Road	Trichy	Trichy	0.00	60.65	77.40
			Salem	Namakkal	60.65	77.40	
5	10	Cuddalore-Virudhachalam-Salem Road	Villupuram	Cuddalore	0.000	93.20	111.15
				Kallakurichi	93.20	111.15	
6	113	Kodambakkam-Sriperumbudur Road	Chennai	Tiruvallur	0.00	5.00	28.80
				Chengalpattu	5.00	28.80	
7	88	Chittoor-Gudiyatham Road	Chennai	Vaniyambadi	0.00	20.20	20.20
8	111	Madavaram-Redhills Road	Chennai	Tiruvallur	0.00	9.60	9.60
9	MDR	Kanagamma Chathiram – Thakkolam Road	Chennai	Tiruvallur	0.00	18.55	18.55
10	MDR	Polur-Jamunamarthur-Alangayam-Vaniambadi-Road	Chennai	Thiruvannamalai	0.00	54.40	81.60
				Vaniyambadi	54.60	81.80	
11	89	Nanguneri-Bharathavar-Ovari Road	Thirunelveli	Thirunelveli	0.00	36.03	36.03
12	127	Pallikonda-Palamaneri Road	Chennai	Vaniyambadi	0.00	1.20	28.80
				Vellore	1.20	7.40	
				Vaniyambadi	7.40	28.80	
13	66	Kumbakonam-Mannargudy-Adhirampattinam Road	Trichy	Thanjavur	0.00	9.20	75.20
				Thanjavur	49.80	75.20	
				Thiruvarur	9.20	49.80	
14	146	Mannargudi-Sethubhavachtram Road	Trichy	Thiruvarur	0.00	10.60	51.40
				Thanjavur	10.60	51.40	
15	116	Kanchipuram-Vandavasi Road	Chennai	Chengalpattu	0.00	5.90	39.80
				Thiruvannamalai	5.90	39.80	
16	58	Sadras-Chengalpattu-Kancheepuram-Arakkonam-Thiruthani Road	Chennai	Chengalpattu	0.00	27.20	105.75
				Chengalpattu	28.80	78.95	
				Vellore	78.95	102.30	
				Tiruvallur	102.30	107.35	

**LIST OF ROADS PRIOROTISED FOR SOS II**

Sl. No.	SH No.	Name of Road	Name of Circle	Name of Division	Starting KM	Ending KM	Total KM
17	41	Rajapalayam-Sankarankoil-Tirunelveli Road	Thirunelveli	Virudhunagar	0.00	10.40	85.73
				Thenkasi	10.40	60.25	
				Thirunelveli	60.25	77.60	
				Thirunelveli	77.60	85.73	
18	140	Km.6/8 of Vridhachalam-Tholudur Road to Madhanathur Road (via) Jayakondam	Villupuram	Cuddalore	0.00	6.80	48.60
				Ariyalur	6.80	48.60	
19	4	Arcot-Villupuram Road	Chennai	Vellore	0.00	18.00	111.60
				Thiruvannamalai	18.00	53.90	
			Villupuram	Villupuram	53.90	110.20	
				Villupuram	113.20	114.60	
20	104	Chennai-Pulicat Road	Chennai	Tiruvallur	0.00	25.50	25.50
21	9	Cuddalore-Chittoor Road	Villupuram	Cuddalore	0.00	38.20	114.10
				Kallakurichi	38.20	84.80	
			Chennai	Thiruvannamalai	84.70	114.00	
22	29	Thanjavur-Pattukottai-Aranthangi-Karaikudi-Kallal-Kalaiyarkoil-Maravamangalam-Illayankudi-Paramakudi-Muthukulathur-Sayalkudi Road	Trichy	Thanjavur	0.00	69.20	241.02
				Pudukottai	69.20	115.11	
			Madurai	Sivaganga	115.11	123.77	
				Sivaganga	130.77	164.36	
				Sivaganga	164.56	198.55	
				Ramnad	198.55	248.22	
23	9A	Tiruvannanalai- Thiyaadurgam Road	Chennai	Thiruvannamalai	0.00	19.20	51.04
			Villupuram	Kallakurichi	19.20	51.04	
24	95	Mohanur-Namakkal-Sendhamangalam-Rasipuram Road	Salem	Namakkal	0.00	54.00	54.00
25	179	Kanyakumari-Pazhaya Uchakadai Road(West Coast Road)	Thirunelveli	Nagarcoil	0.00	71.52	71.52
26	64	Kumbakonam-Sirkazhi Road	Trichy	Thanjavur	0.00	17.80	53.35
				Nagapattinam	17.80	53.35	
27	115	Cheyyur-Vandawasi-Polur Road	Chennai	Chengalpattu	0.00	34.00	105.00
				Thiruvannamalai	34.00	105.00	
28	44	Paruvakudi-Kovilpatti-Ettayapuram-Vilathikulam-Vembar Road	Thirunelveli	Thenkasi	0.00	39.20	97.00
				Tuticorin	39.20	97.00	
29	23	Mayiladuthurai-Thiruthuraipoondi Road	Trichy	Nagapattinam	0.00	10.40	68.40
				Thiruvarur	10.40	68.40	

### LIST OF ROADS PRIOROTISED FOR SOS II

Sl. No.	SH No.	Name of Road	Name of Circle	Name of Division	Starting KM	Ending KM	Total KM
30	63	Thanjavur-Mannargudy-Thiruthuraiipoondi-Vedaranyam-Kodiyakarai Road	Trichy	Thanjavur	0.00	15.80	106.80
				Thiruvarur	15.80	72.00	
				Nagapattinam	72.00	106.80	
31	MDR	Reddiarpatti-Vijayanarayanam-Road	Thirunelveli	Thirunelveli	0.00	40.80	40.80
32	37	Mettur-Pallankanuthu-Oddanchatram-Dharapuram-Kangeyam-Tiruppur road	Madurai	Dindigul	0.00	32.00	120.80
				Dindigul	37.40	64.20	
			Tiruppur	Dharapuram	64.20	95.20	
				Tiruppur	95.20	126.20	
33	83A	Erode-Dharapuram road	Tiruppur	Erode	0.00	30.60	77.80
				Tiruppur	30.60	62.60	
				Dharapuram	62.60	74.65	
				Dharapuram	77.05	80.20	
34	15	Ooty-Kothagiri-Mettupalayam-Sathy- Gobi-Erode road	Coimbatore	Ooty	0.00	43.00	160.23
				Coimbatore	43.00	57.60	
				Coimbatore	58.20	82.00	
				Gobi	82.00	100.80	
			Tiruppur	Gobi	101.60	153.40	
				Erode	153.40	161.62	
35	MDR	Anthiyur-Ammapettai road	Tiruppur	Erode	0.00	17.40	17.40
36	MDR	Anthiyur - Athani road	Tiruppur	Erode	0.00	9.20	9.20
37	82	Sathi - Athani- Bhavani road	Coimbatore	Gobi	0.00	28.80	30.20
			Tiruppur	Erode	28.80	30.20	
38		Arcot Bypass road	Chennai	Vellore	0.00	3.60	3.60
39		Erode Outer ring road Phase II	Tiruppur	Erode	0.00	9.60	9.60
				<b>Total</b>			<b>2476.98</b>

	No of Roads	Length in Km
SH	31	2275.43
MDR	6	188.35
Others	2	13.20
<b>Total</b>	<b>39</b>	<b>2476.98</b>

**PLANTATION**  
**Tamil Nadu Road Sector Project**  
**Abstract**

<b>Sl. No.</b>	<b>Package</b>	<b>Name of Road</b>	<b>Target</b>	<b>Planted</b>	<b>Balance to be planted</b>	<b>Non survival</b>	<b>Replaced</b>	<b>Balance to be planted (6+7)</b>	<b>Programme of completion</b>
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>	<b>10</b>
1	TNRSP 01	Arcot - Tiruvarur	34068	31600	2468	3160		5628	31.03.2012
2	TNRSP 02	Kattumavadi - Nagapattinam	9100	9100	0	910		910	31.03.2012
3	TNRSP 03	Kattumavadi - Ramnad	4000	4000	0	400		400	31.03.2012
4	TNRSP 04	Thoothukudi - Ramanathapuram	5000	4000	1000	400		1400	31.03.2012
5	TNRSP 05	Ramanathapuram bypass	2000	2000	0	200		200	31.03.2012
6	TNRSP 05A	Kumbakonam bypass extension			0			0	31.03.2012
		<b>Total</b>	<b>54168</b>	<b>50700</b>	<b>3468</b>	<b>5070</b>	<b>0</b>	<b>8538</b>	